

ENSIGN POND ROAD OVER MILL BROOK

B.I.N 3372000



Overview:

This project was funded by a \$1,000,000 Culvert NY grant that replaced the existing culvert carrying County Road 4 (Ensign Pond Road) over Mill Brook. The existing crossing consisted of two 60'-0" long, 72" and 60" dia. corrugated metal pipes. The existing culverts were installed after the 2019 Halloween Storm as an emergency measure to reopen the road to traffic, when the structure that was in place washed out. The existing structure was replaced with a 38ft long by 29ft wide Precast Slab Bridge.



Quick Facts:

Location- Town of Moriah, Ensign Pond Road

Dept. of Public Works Superintendent: James Dougan

Project Manager: Andrew Stanley

Construction Dates: April 2024—October 2024

Featured Crossing: Mill Brook

Designed by: H&T Engineering

Contractor: ING Civil Inc.

Funding Source: Bridge NY (Culvert NY)

Project Cost:

H&T Engineering – \$ 128,870.68

ING Civil- \$ 867,117.34

Project Grand Total- \$ 995,988.02

Structure Type: 38' Precast Concrete Slab Units

Precast Manufacturer: J.P. Carrara and Sons

